

**BRC EASTSIDE SOILS REMEDIATION & CAMU CONSTRUCTION**  
**WEEKLY PROGRESS STATUS REPORT**  
**May 21, 2010**

**1. Safety Issue Highlights**

- No Issues.

**2. Quality Issue Highlights**

- Geosyntec monitored final grading on BMI North.
- Geosyntec monitored grading of East Drainage Channel.
- Geosyntec monitored southwest channel preparation for concrete.
- Geosyntec reviewed BMI North geosynthetics reports.

**3. Last Week's Accomplishment Highlights**

- Eastside, closed pending sampling results.
- Eastside, Sunset north scrape, performed by Entact.
- Eastside, GES performing soil sampling.
- Phase V, installed interim cover on east slope.
- CAMU, performed east perimeter grading.
- Performed final grading channel from Northeast basin to Northwest basin.
- Northwest Basin, grading floor and slopes.
- Northeast Basin, grading floor and slopes.
- Southwest channel, continued grading, forming and installing rebar for concrete.
- BMI South, performing final grading and gravel mulch rock placement.
- BMI North, performing final grading and rolling.
- BMI North, installing gravel mulch rock on perimeter slopes.
- GES on site at CAMU to sample sumps.
- Entact monitored sumps.

**4. Schedule Highlights for Next Week and Next Three Weeks**

- Continue installing gravel mulch on side slopes as needed.
- Southwest and west channel, continue concrete installation.
- BMI south, perform soil binder.
- BMI north, perform soil binder.
- Northwest basin, complete fine grading and concrete installation.
- Northeast Retention Basin, complete fine grading and install concrete overflow structure.
- Mobilize to Eastside to perform re-scraping.

**1. Submittal Log Issues:**

- No Issues.

**2. RFI Issues:**

- **No Issues.**

**3. Action Items:**

- **None.**



Eastside: Sunset North, scrape.



Eastside: Sunset North, scrape.



CAMU: Northwest basin.



CAMU: BMI North, final grading.